Bruhat Bengaluru
Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

1st &FINAL E-BILL:-

Name of Work:- Construction of Culverts in Ward No-05 Yelahanka New Town Sub Division.

Agency:- SRI.R RANGANATH,No-37,19th Cross,1st N Block,Rajajinagara,Mahalakshmipuram Bangalore-560010

Estimate Cost :-30.00Lakh's

JOB CODE NO:-005-23-000012

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

1st &FINAL E-BILL

Name of Work:- Construction of Culverts in Ward No-05 Yelahanka New Town Sub Division.

Agency:-SRI.R RANGANATH,No-37,19th Cross,1st N Block,Rajajinagara,Mahalakshmipuram Bangalore-560010

Measurements Taken On:- 05/05/2023

S. No	Description of work	Unit	No.	Measurements L	B	D	Qty	Rate	Amount
1	Earth Work Excavation by manual means for drains,canals,waste weir,draft,approach channels,key trenches,foundation of bridges and such similar works in all kinds of soils,as perdrawingandtechnicalspecifications,includingsettingout,shoring,strutting,barricading,cautionlights,removal of stumps and other deleterious matter,excavated surface levelled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radious of 50 m and lift up to 1.5 m including cost of labour,tools & other appurttenaces required to complete the work. Loading and unloading of stone boulder/stone aggregates/sand/kankar/Moorum.Tipper 5.5 m3)								
		Cum							
	Quantity Vide As Per Pre Measurement are Prepared in Excel Sheets of E-Bill						**270.06**	280.90	**75859.85**
2	Providing and laying in position plain cement concrete for levelling course for all works in foundation.The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevent IS Codes machine mixed,laid in layers not exceeding 150mm thickness,well compacted using plate vibrators,including all lead & lifts.cost of all materials of quality,labour,usage charges of machineries,curing,and all the other appurtenances required to complete the work as per technical specifications.Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates.								
		Cum							
	Quantity Vide As Per Pre Measurement are Prepared in Excel Sheets of E-Bill						**36.82**	5131.90	**188941.16**
3	Supplying,Fitting and placing un-coated TMT bar Reinforcement in sub-structure complete as per drawing and technical specifications.								
		Tonne's							
	Quantity Vide As Per Pre Measurement are Prepared in Excel Sheets of E-Bill						**6.11**	85165.10	**520434.39**
4	Providing and laying in position Reinforced cement concrete for all Sub structures of building,Irrigation works,Sub structure works of bridges,Drain works & other parallel works from 0.50m to 3.50 m height.The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers,laid in layers,well compacted using needle vibrators,providing weep holes wherever necesary,including all lead & lifts,cost of all materials of quality,confirming to the requirements of relevant IS codes,labour,Usage charges of machinery,curing and all other appurtenances required to complete the work as per technical specifications.(The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20mm nominal size graded crushed coarse aggregates.								
	Culverts Raft Concrete	Cum							
	B Sector 15th A cross(Beside of Print Media Shop)		1	3.80	1.50	0.20	1.14		
	14th A Cross/2nd A Main		1	7.40	1.50	0.20	2.22		
	14th A Cross/4th A Main		1	7.30	1.50	0.20	2.19		
	14th A Cross(Near 4th A Main)		1	7.00	1.50	0.20	2.10		

Final Scale

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜ.ಎ.ಸ. ಬೆಂಗಳೂರು

	Ambedkarnagara 3rd A Main		1	3.30	1.50	0.20	0.99			
	15th A Cross/7th A Main		1	7.70	1.50	0.20	2.31			
	15th A Cross/12th A Main		1	6.40	1.50	0.20	1.92			
	8th B Cross/1st B Main		1	5.00	1.50	0.20	1.50			
	Judicial Layout 4th cross/1st Main		1	9.50	1.50	0.20	2.85			
	Judicial Layout 1ST Main/5th Cross		1	9.80	1.50	0.20	2.94			
	19th B Cross SBI ATM oppossite		1	4.80	1.50	0.20	1.44			
			1	4.50	1.50	0.20	1.35			
	CC Road		1	15.10	3.45	0.12	6.25			
	Chikka Bommasandra (Near Nagesh House)		1	4.20	1.80	0.20	1.51			
	Agarwal Hospital Back Side/1st cross		1	4.00	1.50	0.20	1.20			
	Side Walls									
	B Sector 15th A cross(Beside of Print Media Shop)		2	3.80	0.23	0.50	0.87			
	14th A Cross/2nd A Main		2	7.40	0.23	0.50	1.70			
	14th A Cross/4th A Main		2	7.30	0.23	0.50	1.68			
	14th A Cross(Near 4th A Main)		2	7.00	0.23	0.50	1.61			
	Ambedkarnagara 3rd A Main		2	3.30	0.23	0.50	0.76			
	15th A Cross/7th A Main		2	7.70	0.23	0.50	1.77			
	15th A Cross/12th A Main		2	6.40	0.23	0.50	1.47			
	8th B Cross/1st B Main		2	5.00	0.23	0.50	1.15			
	Judicial Layout 4th cross/1st Main		2	9.50	0.23	0.50	2.19			
	Judicial Layout 1ST Main/5th Cross		2	9.80	0.23	0.50	2.25			
	19th B Cross SBI ATM oppossite		2	4.80	0.23	0.50	1.10			
			2	4.50	0.23	0.50	1.04			
	Chikka Bommasandra (Near Nagesh House)		2	4.20	0.23	0.50	0.97			
	Agarwal Hospital Back Side/1st cross		2	4.00	0.23	0.50	0.92			
	Ramp Concrete:-									
	B Sector 15th A cross(Beside of Print Media Shop)		1	3.80	0.60	0.12	0.27			
			1	3.00	0.60	0.12	0.22			
	14th A Cross/2nd A Main		1	7.40	1.50	0.12	1.33			
			1	7.40	1.20	0.12	1.07			
	14th A Cross/4th A Main		1	7.30	1.35	0.12	1.18			
			1	7.30	1.20	0.12	1.05			
	14th A Cross(Near 4th A Main)		1	7.00	1.35	0.12	1.13			
			1	7.00	1.20	0.12	1.01			
	Ambedkarnagara 3rd A Main		1	3.30	0.40	0.12	0.16			
			1	3.30	0.30	0.12	0.12			
	15th A Cross/7th A Main		1	7.70	1.35	0.12	1.25			
			1	7.70	1.05	0.12	0.97			
	15th A Cross/12th A Main		1	6.40	1.20	0.12	0.92			
			1	6.40	1.35	0.12	1.04			
	8th B Cross/1st B Main		2	5.00	0.60	0.12	0.72			
	Judicial Layout 4th cross/1st Main		1	9.50	1.20	0.12	1.37			
			1	9.50	1.10	0.12	1.25			
	Judicial Layout 1ST Main/5th Cross		1	9.80	1.50	0.12	1.76			
			1	9.80	1.10	0.12	1.29			

Executive Engineer
Yelahanka Division
B.B.M.P. Bangalore - 64

	19th B Cross SBI ATM oppossite		1	4.80	0.45	0.12	0.26		
			1	4.80	0.30	0.12	0.17		
			1	4.50	0.90	0.12	0.49		
	Chikka Bommasandra (Near Nagesh House)		2	4.20	0.60	0.12	0.60		
	Agarwal Hospital Back Side/1st cross		1	4.00	0.90	0.12	0.43		
			1	4.00	1.20	0.12	0.58		
							72.04	**5790.20**	**417131.80**
5	Providing and fixing precast reinforced cement concrete covering slabs of 23cm thick made of M25 with OPC cement @ 340kgs/cum with 20mm and down size graded granite metal coarse aggregate @ 0.70cum and fine aggregate & 0.74 cum with superplasticizer machine,mixed,Including providing and removing centering,shuttering,strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials,labour,all lead and lift,HOM of machinery,curing,including cost of reinforcement etc.,complete as directed by the Engineer in charge of the work.								
	B Sector 15th A cross(Beside of Print Media Shop)	Sqm	6	0.60	1.20		4.32		
	14th A Cross/2nd A Main		12	0.60	1.20		8.64		
	14th A Cross/4th A Main		13	0.60	1.20		9.36		
	14th A Cross(Near 4th A Main)		12	0.60	1.20		8.64		
	Ambedkarnagara 3rd A Main		8	0.60	1.20		5.76		
	15th A Cross/7th A Main		13	0.60	1.20		9.36		
	15th A Cross/12th A Main		11	0.60	1.20		7.92		
	8th B Cross/1st B Main		9	0.60	1.20		6.48		
	Judicial Layout 4th cross/1st Main		15	0.60	1.20		10.80		
	Judicial Layout 1ST Main/5th Cross		16	0.60	1.20		11.52		
	19th B Cross SBI ATM oppossite		9	0.60	1.20		6.48		
			7	0.60	1.20		5.04		
	Chikka Bommasandra (Near Nagesh House)		8	0.60	1.50		7.20		
	Agarwal Hospital Back Side/1st cross		7	0.60	1.20		5.04		
	Additional Slabs for Missing and Damaged Stretches								
	3rd Phase:-4th Main/1st cross		4	0.60	1.20		2.88		
	1st cross		3	0.60	1.20		2.16		
	Bright School Near		5	0.60	1.50		4.50		
	Judicial Layout:-16th Main/22nd cross		3	0.60	1.20		2.16		
	27th cross/18th main		2	0.60	1.20		1.44		
	28th cross/19th main		4	0.60	1.20		2.88		
	26th cross/19th main		5	0.60	1.20		3.60		
	25th cross/19th main		4	0.60	1.20		2.88		
	27th cross/23rd main		5	0.60	1.50		4.50		
	27th cross/22nd main		4	0.60	1.50		3.60		
	27th cross/24th main		5	0.60	1.20		3.60		
	28th cross/21st main		4	0.60	1.50		3.60		
	28th cross/24th main		3	0.60	1.50		2.70		
	25th cross/25th main		5	0.60	1.50		4.50		
	In front of BBMP office,Parking Area		24	0.60	1.80		25.92		
							177.48	4231.10	**750935.63**

6	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km								
	Quantity Vide item No-01	T.Km	1	270.06	1.28		345.68		
							345.68	88.70	**30661.53**
								Total RS	**1983964.36**
							Add 18% Of GST Rs		357113.59
							Grand Total Rs		**2341077.95**

CERTIFICATE:

1) Certified that the above work done is satisfactory completed.
2) Certified that the there is no debries have been cleared to site.

Assistant Engineer
Ward No-05

Assistant Executive Engineer
Yelahanka New Town Sub Division
BBMP

Executive Engineer
Yelahanka Division
BBMP

Bruhat Bengaluru Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

PRE-MEASUREMENTS

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:- Construction of Culverts in Ward No-05 Yelahanka New Town Sub Division.

Agency:-SRI.R RANGANATH,No-37,19th Cross,1st N Block,Rajajinagara,Mahalakshmipuram Bangalore-560010

Pre-Measurements Taken On:- 04/02/2023

S. No	Description of work	Unit	No.	Measurements			Qty	Remarks
				L	B	D		
1	Earth Work Excavation by manual means for drains,canals,waste weir,draft,approach channels,key trenches,foundation of bridges and such similar works in all kinds of soils,as perdrawingandtechnicalspecifications,includingsettingout,shoring,strutting,barricading,cautionlights,removal of stumps and other deleterious matter,excavated surface levelled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radious of 50 m and lift up to 1.5 m including cost of labour,tools & other appurttenaces required to complete the work. Loading and unloading of stone boulder/stone aggregates/sand/kankar/Moorum.Tipper 5.5 m3)							
	B Sector 15th A cross(Beside of Print Media Shop)	Cum	1	3.80	2.10	0.90	7.18	
	14th A Cross/2nd A Main		1	7.40	2.10	0.90	13.99	
	14th A Cross/4th A Main		1	7.30	2.10	0.90	13.80	
	14th A Cross(Near 4th A Main)		1	7.00	2.10	0.90	13.23	
	Ambedkarnagara 3rd A Main		1	3.30	2.10	0.90	6.24	
	15th A Cross/7th A Main		1	7.70	2.10	0.90	14.55	
	15th A Cross/12th A Main		1	6.40	2.10	0.90	12.10	
	8th B Cross/1st B Main		1	5.00	2.10	0.90	9.45	
	Judicial Layout 4th cross/1st Main		1	9.50	2.10	0.90	17.96	
	Judicial Layout 1ST Main/5th Cross		1	9.80	2.10	0.90	18.52	
	19th B Cross SBI ATM oppossite		1	4.80	2.10	0.90	9.07	
			1	4.50	2.10	0.90	8.51	
	Desilting of drains:-19th B cross SBI ATM oppossite		1	18.20	0.60	0.60	6.55	
	Approach Drain		1	15.00	0.45	0.55	3.71	
	CC Road		1	15.10	3.45	0.35	18.23	
	Debries Removal,s		1	16.20	2.70	0.85	37.18	
			1	13.80	1.65	0.60	13.66	
	Chikka Bommasandra (Near Nagesh House)		1	4.20	2.40	1.10	11.09	
	Agarwal Hospital Back Side/1st cross		1	4.00	2.10	1.10	9.24	
	Ramp Concrete:-							
	B Sector 15th A cross(Beside of Print Media Shop)		1	3.80	0.60	0.15	0.34	
			1	3.00	0.60	0.15	0.27	
	14th A Cross/2nd A Main		1	7.40	1.50	0.15	1.67	
			1	7.40	1.20	0.15	1.33	
	14th A Cross/4th A Main		1	7.30	1.35	0.15	1.48	
			1	7.30	1.20	0.15	1.31	
	14th A Cross(Near 4th A Main)		1	7.00	1.35	0.15	1.42	
			1	7.00	1.20	0.15	1.26	
	Ambedkarnagara 3rd A Main		1	3.30	0.40	0.15	0.20	
			1	3.30	0.30	0.15	0.15	

	15th A Cross/7th A Main		1	7.70	1.35	0.15	1.56	
			1	7.70	1.05	0.15	1.21	
	15th A Cross/12th A Main		1	6.40	1.20	0.15	1.15	
			1	6.40	1.35	0.15	1.30	
	8th B Cross/1st B Main		2	5.00	0.60	0.15	0.90	
	Judicial Layout 4th cross/1st Main		1	9.50	1.20	0.15	1.71	
			1	9.50	1.10	0.15	1.57	
	Judicial Layout 1ST Main/5th Cross		1	9.80	1.50	0.15	2.21	
			1	9.80	1.10	0.15	1.62	
	19th B Cross SBI ATM oppossite		1	4.80	0.45	0.15	0.32	
			1	4.80	0.30	0.15	0.22	
	:-		1	4.50	0.90	0.15	0.61	
	Chikka Bommasandra (Near Nagesh House)		2	4.20	0.60	0.15	0.76	
	Agarwal Hospital Back Side/1st cross		1	4.00	0.90	0.15	0.54	
			1	4.00	1.20	0.15	0.72	
							270.06	

Assistant Engineer
Ward No-05

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:- Construction of Culverts in Ward No-05 Yelahanka New Town Sub Division.

Agency:-SRI.R RANGANATH,No-37,19th Cross,1st N Block,Rajajinagara,Mahalakshmipuram Bangalore-560010

Pre-Measurements Taken On:- 09/02/2023

S. No	Description of work	Unit	No.	Measurements			Qty	Remarks
				L	B	D		
2	Providing and laying in position plain cement concrete for levelling course for all works in foundation.The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevent IS Codes machine mixed,laid in layers not exceeding 150mm thickness,well compacted using plate vibrators,including all lead & lifts.cost of all materials of quality,labour,usage charges of machineries,curing,and all the other appurtenances required to complete the work as per technical specifications.Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates.							
	B Sector 15th A cross(Beside of Print Media Shop)	Cum	1	3.80	1.80	0.15	1.03	
	14th A Cross/2nd A Main		1	7.40	1.80	0.15	2.00	
	14th A Cross/4th A Main		1	7.30	1.80	0.15	1.97	
	14th A Cross(Near 4th A Main)		1	7.00	1.80	0.15	1.89	
	Ambedkarnagara 3rd A Main		1	3.30	1.80	0.15	0.89	
	15th A Cross/7th A Main		1	7.70	1.80	0.15	2.08	
	15th A Cross/12th A Main		1	6.40	1.80	0.15	1.73	
	8th B Cross/1st B Main		1	5.00	1.80	0.15	1.35	
	Judicial Layout 4th cross/1st Main		1	9.50	1.80	0.15	2.57	
	Judicial Layout 1ST Main/5th Cross		1	9.80	1.80	0.15	2.65	
	19th B Cross SBI ATM oppossite		1	4.80	1.80	0.15	1.30	
			1	4.50	1.80	0.15	1.22	
	CC Road		1	15.10	3.45	0.10	5.21	
	Chikka Bommasandra (Near Nagesh House)		1	4.20	2.10	0.15	1.32	
	Agarwal Hospital Back Side/1st cross		1	4.00	1.80	0.15	1.08	
	Ramp Concrete:-							
	B Sector 15th A cross(Beside of Print Media Shop)		1	3.80	0.45	0.10	0.17	
			1	3.00	0.45	0.10	0.14	
	14th A Cross/2nd A Main		1	7.40	0.60	0.10	0.44	
			1	7.40	0.60	0.10	0.44	
	14th A Cross/4th A Main		1	7.30	0.60	0.10	0.44	
			1	7.30	0.60	0.10	0.44	
	14th A Cross(Near 4th A Main)		1	7.00	0.60	0.10	0.42	
			1	7.00	0.60	0.10	0.42	
	Ambedkarnagara 3rd A Main		1	3.30	0.20	0.10	0.07	
			1	3.30	0.25	0.10	0.08	
	15th A Cross/7th A Main		1	7.70	0.60	0.10	0.46	
			1	7.70	0.60	0.10	0.46	
	15th A Cross/12th A Main		1	6.40	0.60	0.10	0.38	
			1	6.40	0.60	0.10	0.38	
	8th B Cross/1st B Main		2	5.00	0.45	0.10	0.45	
	Judicial Layout 4th cross/1st Main		1	9.50	0.60	0.10	0.57	

	Judicial Layout 1ST Main/5th Cross		1	9.50	0.60	0.10	0.57		
			1	9.80	0.60	0.10	0.59		
	19th B Cross SBI ATM oppossite		1	9.80	0.60	0.10	0.59		
			1	4.80	0.30	0.10	0.14		
			1	4.80	0.25	0.10	0.12		
	:-		1	4.50	0.30	0.10	0.14		
	Chikka Bommasandra (Near Nagesh House)		2	4.20	0.35	0.10	0.29		
	Agarwal Hospital Back Side/1st cross		1	4.00	0.45	0.10	0.18		
			1	4.00	0.40	0.10	0.16		
							36.82		

Assistant Engineer
Ward No-05

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:- Construction of Culverts in Ward No-05 Yelahanka New Town Sub Division.

Agency:-SRI.R RANGANATH,No-37,19th Cross,1st N Block,Rajajinagara,Mahalakshmipuram Bangalore-560010

Pre-Measurements Taken On:- 13/02/2023

S. No	Description of work	Unit	No.	Measurements L	Measurements B	Measurements D	Qty	Remarks
3	Supplying,Fitting and placing un-coated TMT bar Reinforcement in sub-structure complete as per drawing and technical specifications.							
	Main Rods 12mm Dia(0.12c/c)	Tonne's						
	Outer Rods							
	B Sector 15th A cross(Beside of Print Media Shop)	1	33	2.80	92.40			
	14th A Cross/2nd A Main	1	63	2.80	176.40			
	14th A Cross/4th A Main	1	62	2.80	173.60			
	14th A Cross(Near 4th A Main)	1	59	2.80	165.20			
	Ambedkarnagara 3rd A Main	1	29	2.80	81.20			
	15th A Cross/7th A Main	1	65	2.80	182.00			
	15th A Cross/12th A Main	1	54	2.80	151.20			
	8th B Cross/1st B Main	1	43	2.80	120.40			
	Judicial Layout 4th cross/1st Main	1	80	2.80	224.00			
	Judicial Layout 1ST Main/5th Cross	1	83	2.80	232.40			
	19th B Cross SBI ATM oppossite	1	41	2.80	114.80			
		1	39	2.80	109.20			
	Chikka Bommasandra (Near Nagesh House)	1	36	2.80	100.80			
	Agarwal Hospital Back Side/1st cross	1	34	2.80	95.20			
	Inner Rods							
	B Sector 15th A cross(Beside of Print Media Shop)	1	32	2.50	80.00			
	14th A Cross/2nd A Main	1	62	2.50	155.00			
	14th A Cross/4th A Main	1	61	2.50	152.50			
	14th A Cross(Near 4th A Main)	1	58	2.50	145.00			
	Ambedkarnagara 3rd A Main	1	28	2.50	70.00			
	15th A Cross/7th A Main	1	64	2.50	160.00			
	15th A Cross/12th A Main	1	53	2.50	132.50			
	8th B Cross/1st B Main	1	42	2.50	105.00			
	Judicial Layout 4th cross/1st Main	1	79	2.50	197.50			
	Judicial Layout 1ST Main/5th Cross	1	82	2.50	205.00			
	19th B Cross SBI ATM oppossite	1	40	2.50	100.00			
		1	38	2.50	95.00			
	Chikka Bommasandra (Near Nagesh House)	1	35	2.50	87.50			
	Agarwal Hospital Back Side/1st cross	1	33	2.50	82.50			
					3786.30	0.89	**3369.81**	
	Distrubution Rods 10mm Dia(0.15c/c)							
	Outer Rods							
	B Sector 15th A cross(Beside of Print Media Shop)	1	19	3.80	72.20			

	14th A Cross/2nd A Main	1	19	7.40	140.60				
	14th A Cross/4th A Main	1	19	7.30	138.70				
	14th A Cross(Near 4th A Main)	1	19	7.00	133.00				
	Ambedkarnagara 3rd A Main	1	19	3.30	62.70				
	15th A Cross/7th A Main	1	19	7.70	146.30				
	15th A Cross/12th A Main	1	19	6.40	121.60				
	8th B Cross/1st B Main	1	19	5.00	95.00				
	Judicial Layout 4th cross/1st Main	1	19	9.50	180.50				
	Judicial Layout 1ST Main/5th Cross	1	19	9.80	186.20				
	19th B Cross SBI ATM oppossite	1	19	4.80	91.20				
		1	19	4.50	85.50				
	Chikka Bommasandra (Near Nagesh House)	1	19	5.50	104.50				
	Agarwal Hospital Back Side/1st cross	1	19	5.50	104.50				
	Inner Rods								
	B Sector 15th A cross(Beside of Print Media Shop)	1	17	3.80	64.60				
	14th A Cross/2nd A Main	1	17	7.40	125.80				
	14th A Cross/4th A Main	1	17	7.30	124.10				
	14th A Cross(Near 4th A Main)	1	17	7.00	119.00				
	Ambedkarnagara 3rd A Main	1	17	3.30	56.10				
	15th A Cross/7th A Main	1	17	7.70	130.90				
	15th A Cross/12th A Main	1	17	6.40	108.80				
	8th B Cross/1st B Main	1	17	5.00	85.00				
	Judicial Layout 4th cross/1st Main	1	17	9.50	161.50				
	Judicial Layout 1ST Main/5th Cross	1	17	9.80	166.60				
	19th B Cross SBI ATM oppossite	1	17	4.80	81.60				
		1	17	4.50	76.50				
	Chikka Bommasandra (Near Nagesh House)	1	17	4.20	71.40				
	Agarwal Hospital Back Side/1st cross	1	17	4.00	68.00				
					3102.40	0.62	**1923.49**		
	Supporting Chairs								
	B Sector 15th A cross(Beside of Print Media Shop)	1	4	1.80	7.20				
	14th A Cross/2nd A Main	1	7	1.80	12.60				
	14th A Cross/4th A Main	1	7	1.80	12.60				
	14th A Cross(Near 4th A Main)	1	7	1.80	12.60				
	Ambedkarnagara 3rd A Main	1	3	1.80	5.40				
	15th A Cross/7th A Main	1	8	1.80	14.40				
	15th A Cross/12th A Main	1	6	1.80	10.80				
	8th B Cross/1st B Main	1	5	1.80	9.00				
	Judicial Layout 4th cross/1st Main	1	10	1.80	18.00				
	Judicial Layout 1ST Main/5th Cross	1	10	1.80	18.00				
	19th B Cross SBI ATM oppossite	1	5	1.80	9.00				
		1	5	1.80	9.00				
	Chikka Bommasandra (Near Nagesh House)	1	4	1.80	7.20				
	Agarwal Hospital Back Side/1st cross	1	4	1.80	7.20				
	U Bars								

	B Sector 15th A cross(Beside of Print Media Shop)	2	4	1.35	10.80			
	14th A Cross/2nd A Main	2	7	1.35	18.90			
	14th A Cross/4th A Main	2	7	1.35	18.90			
	14th A Cross(Near 4th A Main)	2	7	1.35	18.90			
	Ambedkarnagara 3rd A Main	2	3	1.35	8.10			
	15th A Cross/7th A Main	2	8	1.35	21.60			
	15th A Cross/12th A Main	2	6	1.35	16.20			
	8th B Cross/1st B Main	2	5	1.35	13.50			
	Judicial Layout 4th cross/1st Main	2	10	1.35	27.00			
	Judicial Layout 1ST Main/5th Cross	2	10	1.35	27.00			
	19th B Cross SBI ATM oppossite	2	5	1.35	13.50			
		2	5	1.35	13.50			
	Chikka Bommasandra (Near Nagesh House)	2	4	1.35	10.80			
	Agarwal Hospital Back Side/1st cross	2	4	1.35	10.80			
	CC Road	1	102	3.40	346.80			
					729.30	0.89	**649.08**	
	Drain distrubutions 10mm Dia (0.20c/c) Road	1	18	15.10	271.80			
					271.80	0.62	**168.52**	
							6110.89	
							6.11	

Assistant Engineer
Ward No-05

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP